

WATER SUPPLY FINAL INSPECTION CHECKLIST

DEVELOPER/CONTRACTOR _____

SITE/LOCATION _____

SUB _____ / _____

CONTRACT NO _____

Developer to verify checklist prior to meeting	Developer Check	Council Rep Check
1. All lines flushed out		
2. All backfilling complete and reinstated		
3. Water Supply Design Confirmation form completed		
4. Water Supply Pipe Laying Checklist completed		
5. Final as-built plans attached for site inspection		
6. Connected to existing supply by Council (<i>refer</i> Water Supply Pipe Laying Checklist)		
Site Meeting:		
1. Valves and hydrants correctly marked <i>(Refer standard drawings for indicator posts)</i>		
2. FH pavement markers in place		
3. Fire hydrant lids painted		
4. Valve and FH boxes installed correctly (<i>Refer standard drawings</i>)		
5. All valves checked on/off		
6. Remedial work required? Yes (<i>please list</i>) No		

Developer/Contractor's name
(please print)

Developer/Contractor's signature

Date signed

Council Representative's name
(please print)

Council Representative's signature

Date signed